

Bond Sale 2016

Prescott Unified School District





Process so far

- Bond/Override OverSight Committee (BOSC) formed
 - Andre Carman
 - Deb Dillon
 - Sonya Tenney
 - Connie Goode
 - Shawn West
 - Kevin Dickerson
- Recommendations from BOSC taken to the board
- Update on where we are at...

Original Recommendations

High School Roof	\$1,326,000
IPitomy Voice over IP	\$ 178,850
Energy Savings	\$2,450,000
Fire/Intercom	\$1,000,000
Diesel Buses/Cameras (2)	\$ 350,925
Propane Buses/Cameras	\$1,125,442
Flooring (AJ, MH, HS, GM, TH, LN)	\$ 744,126
Desktop/Laptop Computers	\$ 49,191
Chromebooks	\$ 10,780
Security Cameras	\$ 233,786
\$7,4	169,100

Security Cameras	\$ 216,214
Food Service Items	\$ 73,654
HVAC (AJ, MH, LN)	\$ 66,000
Roof (GM, CSS)	\$ 112,500
Exterior Painting (TH, MH)	\$ 22,000
Desktop/Laptop Computers	\$ 49,191
Chromebooks	\$ 10,780
Exterior Painting (DO)	\$ 22,000
Roof (MH)	\$ 250,598
Roof (GM)	\$ 560,560

\$1,383,497*

*Overage would be covered by Capital



ROUND #1	Quantity	Quote	Actual	Difference	Company	PO
High School Roof	1.00	\$1,326,000	\$0*	\$1,326,000	Roofing SW	70648



ROUND #1	Quantity	Quote	Actual	Difference	Company	PO
High School Roof	1.00	\$1,326,000	\$0*	\$1,326,000	Roofing SW	70648
VOIP Phones	442.00	\$178,850	\$194,866	-\$16,016	Extreme Integration	TBD

ROUND #1	Quantity	Quote	Actual	Difference	Company	PO
High School Roof	1.00	\$1,326,000	\$0*	\$1,326,000	Roofing SW	70648
VOIP Phones	442.00	\$178,850	\$194,866	-\$16,016	Extreme Integration	TBD
Energy Savings Project		\$2,450,000	\$2,386,976	\$63,024	MidState Energy	70716

ROUND #1	Quantity	Quote	Actual	Difference	Company	PO
High School Roof	1.00	\$1,326,000	\$0*	\$1,326,000	Roofing SW	70648
VOIP Phones	442.00	\$178,850	\$194,866	-\$16,016	Extreme Integration	TBD
Energy Savings Project		\$2,450,000	\$2,386,976	\$63,024	MidState Energy	70716
Fire/Intercom System		\$1,000,000	\$210,166**	\$789,834**	SSEC	TBD

ROUND #1	Quantity	Quote	Actual	Difference	Company	PO
High School Roof	1.00	\$1,326,000	\$0*	\$1,326,000	Roofing SW	70648
VOIP Phones	442.00	\$178,850	\$194,866	-\$16,016	Extreme Integration	TBD
Energy Savings Project		\$2,450,000	\$2,386,976	\$63,024	MidState Energy	70716
Fire/Intercom System		\$1,000,000	\$210,166**	\$789,834**	SSEC	TBD
Diesel Bus w/camera	2.00	\$350,925	\$350,925	\$0.00	Canyon State Bus Sales	70096

ROUND #1	Quantity	Quote	Actual	Difference	Company	PO
High School Roof	1.00	\$1,326,000	\$0*	\$1,326,000	Roofing SW	70648
VOIP Phones	442.00	\$178,850	\$194,866	-\$16,016	Extreme Integration	TBD
Energy Savings Project		\$2,450,000	\$2,386,976	\$63,024	MidState Energy	70716
Fire/Intercom System		\$1,000,000	\$210,166**	\$789,834**	SSEC	TBD
Diesel Bus w/camera	2.00	\$350,925	\$350,925	\$0.00	Canyon State Bus Sales	70096
Propane Bus w/camera	8.00	\$1,125,442	\$1,125,442	\$0.00	Canyon State Bus Sales	70096

ROUND #1	Quantity	Quote	Actual	Difference	Company	PO
High School Roof	1.00	\$1,326,000	\$0*	\$1,326,000	Roofing SW	70648
VOIP Phones	442.00	\$178,850	\$194,866	-\$16,016	Extreme Integration	TBD
Energy Savings Project		\$2,450,000	\$2,386,976	\$63,024	MidState Energy	70716
Fire/Intercom System		\$1,000,000	\$210,166**	\$789,834**	SSEC	TBD
Diesel Bus w/camera	2.00	\$350,925	\$350,925	\$0.00	Canyon State Bus Sales	70096
Propane Bus w/camera	8.00	\$1,125,442	\$1,125,442	\$0.00	Canyon State Bus Sales	70096
Abia Judd Carpet	1.00	\$130,345	\$140,426	-\$10,081	Norcon	70834

ROUND #1	Quantity	Quote	Actual	Difference	Company	PO
High School Roof	1.00	\$1,326,000	\$0*	\$1,326,000	Roofing SW	70648
VOIP Phones	442.00	\$178,850	\$194,866	-\$16,016	Extreme Integration	TBD
Energy Savings Project		\$2,450,000	\$2,386,976	\$63,024	MidState Energy	70716
Fire/Intercom System		\$1,000,000	\$210,166**	\$789,834**	SSEC	TBD
Diesel Bus w/camera	2.00	\$350,925	\$350,925	\$0.00	Canyon State Bus Sales	70096
Propane Bus w/camera	8.00	\$1,125,442	\$1,125,442	\$0.00	Canyon State Bus Sales	70096
Abia Judd Carpet	1.00	\$130,345	\$140,426	-\$10,081	Norcon	70834
Mile High Carpet	1.00	\$166,050	\$78,030	\$88,020	Norcon	TBD

ROUND #1- continued	Quantity	Quote	Actual	Difference	Company	PO
High School Carpet	1.00	\$174,713		Waiting to get closer to summer		

ROUND #1- continued	Quantity	Quote	Actual	Difference	Company	PO
High School Carpet	1.00	\$174,713		Waiting to get closer to summer		
Granite Mtn. Carpet	1.00	\$107,350		Waiting to get closer to summer		

ROUND #1- continued	Quantity	Quote	Actual	Difference	Company	PO
High School Carpet	1.00	\$174,713		Waiting to get closer to summer		
Granite Mtn. Carpet	1.00	\$107,350		Waiting to get closer to summer		
Taylor Hicks Carpet	1.00	\$106,153		Waiting to get closer to summer		

ROUND #1- continued	Quantity	Quote	Actual	Difference	Company	PO
High School Carpet	1.00	\$174,713		Waiting to get closer to summer		
Granite Mtn. Carpet	1.00	\$107,350		Waiting to get closer to summer		
Taylor Hicks Carpet	1.00	\$106,153		Waiting to get closer to summer		
Lincoln Carpet	1.00	\$59,516		Waiting to get closer to summer		

ROUND #1- continued	Quantity	Quote	Actual	Difference	Company	PO
High School Carpet	1.00	\$174,713		Waiting to get closer to summer		
Granite Mtn. Carpet	1.00	\$107,350		Waiting to get closer to summer		
Taylor Hicks Carpet	1.00	\$106,153		Waiting to get closer to summer		
Lincoln Carpet	1.00	\$59,516		Waiting to get closer to summer		
Desktop Replacements	25.00	\$24,955	\$18,758	\$6,197	CLH Int.	70760

ROUND #1- continued	Quantity	Quote	Actual	Difference	Company	PO
High School Carpet	1.00	\$174,713		Waiting to get closer to summer		
Granite Mtn. Carpet	1.00	\$107,350		Waiting to get closer to summer		
Taylor Hicks Carpet	1.00	\$106,153		Waiting to get closer to summer		
Lincoln Carpet	1.00	\$59,516		Waiting to get closer to summer		
Desktop Replacements	25.00	\$24,955	\$18,758	\$6,197	CLH Int.	70760
Laptop Replacements	25.00	\$24,237	\$15,550	\$8,687	CLH Int.	70760

ROUND #1- continued	Quantity	Quote	Actual	Difference	Company	PO
High School Carpet	1.00	\$174,713		Waiting to get closer to summer		
Granite Mtn. Carpet	1.00	\$107,350		Waiting to get closer to summer		
Taylor Hicks Carpet	1.00	\$106,153		Waiting to get closer to summer		
Lincoln Carpet	1.00	\$59,516		Waiting to get closer to summer		
Desktop Replacements	25.00	\$24,955	\$18,758	\$6,197	CLH Int.	70760
Laptop Replacements	25.00	\$24,237	\$15,550	\$8,687	CLH Int.	70760
Chomebooks	50.00	\$10,776	\$9,844	\$932	CLH Int.	70760

ROUND #1- continued	Quantity	Quote	Actual	Difference	Company	PO
High School Carpet	1.00	\$174,713		Waiting to get closer to summer		
Granite Mtn. Carpet	1.00	\$107,350		Waiting to get closer to summer		
Taylor Hicks Carpet	1.00	\$106,153		Waiting to get closer to summer		
Lincoln Carpet	1.00	\$59,516		Waiting to get closer to summer		
Desktop Replacements	25.00	\$24,955	\$18,758	\$6,197	CLH Int.	70760
Laptop Replacements	25.00	\$24,237	\$15,550	\$8,687	CLH Int.	70760
Chomebooks	50.00	\$10,776	\$9,844	\$932	CLH Int.	70760
Security Cameras	1.00	\$233,786		Still compiling information		



Financials 9/30/16

Expected Cost: \$5,997,746

Actual Cost to date: \$4,530,983

SAVINGS: \$1,466,763

Remaining to spend: \$2,938,017

- Only High School and Granite
 Mountain have been looked at for
 Fire/Intercom systems.
- Mile High is only high traffic areas and a few classrooms as other carpet still has 10-15 years expectancy
- High School, Granite Mountain, Taylor Hicks, and Lincoln will be scheduled for carpet starting June 2017

 Capital Bond plan is a living/breathing document



Round #2

Updated Concerns:

- Lightening rods on buildings
- Lightening security for servers
- Activity Buses

ROUND #2	Estimate
Security Cameras	\$216,214
Kitchen Equipment	\$73,653
HVAC-Districtwide	\$66,000
Granite Mountain Roof	\$664,560
Child Study Services Roof	\$8,500
Exterior Painting	\$33,000
Computer Replacement	\$59,971
Mile High Roof	\$250,598

Total: \$1,372,406



Questions?